

Example - 12'x16'x500 LF Cantilever Wall

Task Name	DURATION	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5	WEEK 6	WEEK 7	WEEK 8	WEEK 9	WEEK 10
CIP WALL	42 days	[Dark Blue]									
Footings	15 days	[Red]									
CIP walls	20 Days	[Yellow]									
Cure time	5 days	[Yellow]									
Waterproof walls	2 days	[Yellow]									
Backfill walls		[Light Blue]									

Task Name	DURATION	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5	WEEK 6	WEEK 7	WEEK 8	WEEK 9	WEEK 10
FAST TILT WALL	25 days	[Black]									
Footings	15 days	[Red]									
Wall Panel Construction	10 days	[Yellow]									
Cure time	5 days	[Yellow]									
Erect FAST TILT panels	3 days	[Green]									
Butress construction	2 days	[Green]									
Waterproofing walls	0 days	[Light Blue]									
Backfill walls		[Light Blue]									

Footings Walls Erect panels