

Example - 12'x16'x500 LF Cantilever Wall

Task Name	DURATION	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5	WEEK 6	WEEK 7	WEEK 8	WEEK 9	WEEK 10				
CIP walls	42 days	[Dark Blue Bar]													
Footings	15 days	[Red Bar]													
CIP walls	20 Days	[Yellow Bar]													
Cure time	5 days	[Yellow Bar]													
Waterproof walls	2 days	[Yellow Bar]													
Backfill walls		[Light Blue Bar]													

Task Name	DURATION	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5	WEEK 6	WEEK 7	WEEK 8	WEEK 9	WEEK 10				
Fast Tilt Walls	35 days	[Dark Grey Bar]													
Footings	15 days	[Red Bar]													
Wall Panel Construction	10 days	[Yellow Bar]													
Cure time	5 days	[Yellow Bar]													
Erect Fast Tilt Walls	3 days	[Green Bar]													
Butress construction	2 days	[Green Bar]													
Waterproofing walls	0 days	[Light Blue Bar]													
Backfill walls		[Light Blue Bar]													

Footings



Walls



Erect panels

